



December 13, 2022

Administrator Terry Jeffery and Board of Managers
Riley-Purgatory-Bluff Creek Watershed District
18681 Lake Drive East
Chanhassen, MN 55317

**Re: Rice Marsh Lake Water Quality Improvement Project – Pay Application #6
Barr Project # 23/27-0053.14-028**

Dear Terry and Board of Managers:

Enclosed is the Application for Payment #6 from Meyer Contracting for work completed through 12/6/2022, on the above-referenced project. The Rice Marsh Lake Water Quality Improvement project is located within the Riley Creek watershed, on the north side of Rice Marsh Lake, just south of Dakota Lane in Chanhassen, Minnesota. The project includes removal and replacement of existing storm catch basin manholes; clearing and grubbing; installation of low-flow weir and bypass storm sewer, manholes and pre-fabricated stormwater filtration treatment system, and inline slide gate; construction of filtration rain garden; bituminous trail replacement; erosion and sediment control; soil rehabilitation, site restoration with native and pollinator plantings; and maintaining/establishing buffer for Rice Marsh Lake.

The work associated with Application for Payment #6 includes:

- Planting of 6 (out of 7) additional shrubs to screen the RPBCWD monitoring equipment along the pedestrian trail. The remaining shrub was unable to be obtain the remaining shrub from the grower in the fall of 2022. This shrub will be planted in the spring of 2023.

Upon your review and approval, please sign three copies and return one copy to me, one copy to the contractor and retain the remaining copy for your files.

Barr Engineering has reviewed the application for payment, confirmed that the work for which payment is requested has been completed, believes that the work has been completed in accordance with the terms of the contract with the Riley Purgatory Bluff Creek Watershed District, and is recommending payment in the amount of **\$492.00**. Payments shall be made directly to Meyer Contracting.

Please call me at 952-832-2755 if you have any questions or concerns about the application for payment, or about any other related matters.

Sincerely,

A handwritten signature in black ink that reads "Scott Sobiech". The signature is written in a cursive, flowing style.

Scott Sobiech, P.E.
Barr Engineering Co.

c: Eric Wilaby, Meyer Contracting

Enclosure #1 – Application for Payment #6

Enclosure #2 – Change Order #2

**Rice Marsh Lake Water Quality Improvement Project
Payment Application Number 6**

Date:	<u>12/9/2022</u>	For Period:	<u>8/11/2022</u>	to:	<u>12/6/2022</u>
1	Total Completed Through This Period		<u>\$584,906.56</u>		
2	Total Completed Through Previous Period			<u>\$584,414.56</u>	
3	Total Completed This Period (Line 1 - 2)				<u>\$492.00</u>
4	Amount Retained, Previous Period			<u>\$500.00</u>	
5	Amount Retained, This Period (See note 1)			<u>\$0.00</u>	
6	Total Amount Retained (Line 4 + 5)			<u>\$500.00</u>	
7	Retainage Released This Period				<u>\$0.00</u>
8	Total Retainage Released Through This Period			<u>\$14,370.76</u>	
9	Retainage Held by District (Line 6 - 8)			<u>\$500.00</u> ³	
10	Liquidated Damages (see note 2)			<u>\$0.00</u>	
11	Amount Due This Period (Line 3 - 5 + 7 - 10)				<u><u>\$492.00</u></u>


Notes:

- 1: At rate of 5% until Completed to Date equals 50% of current Contract Price and a rate of 0% thereafter.
- 2: Based on contractual provisions.
- 3: Per Form of Agreement Section 5.02.


CONTRACTOR'S CERTIFICATION

The undersigned Contractor certifies, to the best of its knowledge, the following:

- 1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- 2) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.
- 3) Title to all Work, materials end equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Property Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Property Owner indemnifying Property Owner against any such liens, security interest, or encumbrances).

Name: Eric Wilaby Date: 12/12/22
 Title: Project Manager
 Contractor: Meyer Contracting 
 Signature: _____

RECOMMENDED BY:

Name: Scott Sobiech Date: 12/13/22
 Title: District Engineer
 Engineer: Barr Engineering Company
 Signature: 

APPROVED BY:

Name: _____ Date: _____
 Title: _____
 Owner: Riley Purgatory Bluff Creek Watershed District
 Signature: _____

Rice Marsh Lake Water Quality Improvement Project
Riley Purgatory Bluff Creek Watershed District
Summary of Work Completed Through December 6, 2022 - for Progress Estimate Number 6

1.04 Item	Description	Unit	Estimated Quantity	Unit Price	Extension	(1) Total Completed Through This Period		Percent Complete	(2) Total Completed This Period	
						Quantity	Amount		Quantity	Amount
A	Mobilization/Demobilization	L.S.	1	\$ 29,668.00	\$ 29,668.00	1	\$29,668.00	100%	0	\$0.00
B	Traffic Control Measures	L.S.	1	\$ 1,500.00	\$ 1,500.00	1	\$1,500.00	100%	0	\$0.00
C	Rock Construction Entrance	Each	1	\$ 2,887.00	\$ 2,887.00	1	\$2,887.00	100%	0	\$0.00
D	Silt Fence	L.F.	280	\$ 3.00	\$ 840.00	280	\$840.00	100%	0	\$0.00
E	Sediment Log	L.F.	310	\$ 3.00	\$ 930.00	710	\$2,130.00	229%	0	\$0.00
F	Inlet Protection (P)	Each	3	\$ 369.00	\$ 1,107.00	3	\$1,107.00	100%	0	\$0.00
G	Remove, Salvage, and Replace Park Sign	Each	2	\$ 75.00	\$ 150.00	2	\$150.00	100%	0	\$0.00
H	Tree Protection	Each	13	\$ 344.00	\$ 4,472.00	13	\$4,472.00	100%	0	\$0.00
I	Light Clearing & Grubbing (Shrubs and Plants Removal)	L.S.	1	\$ 1,500.00	\$ 1,500.00	1	\$1,500.00	100%	0	\$0.00
J	Existing Tree Removal	Each	1	\$ 500.00	\$ 500.00	1	\$500.00	100%	0	\$0.00
K	Strip and Salvage Topsoil (P)	C.Y.	118	\$ 3.70	\$ 436.60	118	\$436.60	100%	0	\$0.00
L	Protect Existing Bituminous Trails	L.S.	1	\$ 2,461.00	\$ 2,461.00	1	\$2,461.00	100%	0	\$0.00
M	Sawcut Bituminous Trail Pavement (P)	L.F.	30	\$ 6.20	\$ 186.00	30	\$186.00	100%	0	\$0.00
N	Remove Bituminous Trail Pavement (P)	S.Y.	158	\$ 6.60	\$ 1,042.80	158	\$1,042.80	100%	0	\$0.00
O	Class 5 Aggregate Base	Tons	44	\$ 51.75	\$ 2,277.00	124.76	\$6,456.33	284%	0	\$0.00
P	Trail Ped Ramp	Each	1	\$ 2,850.00	\$ 2,850.00	1	\$2,850.00	100%	0	\$0.00
Q	Replace Bituminous Trail (Type MNDOT 2360 SPWEA340B)	Ton	33	\$ 387.00	\$ 12,771.00	33	\$12,771.00	100%	0	\$0.00
R	15" CPEP (DW) (Including all Fittings; 45° and 90° Bends)	L.F.	254	\$ 121.50	\$ 30,861.00	254	\$30,861.00	100%	0	\$0.00
S	48" Diameter RC Precast Manhole Includes Manhole Casting, Complete	Each	3	\$ 8,079.00	\$ 24,237.00	3	\$24,237.00	100%	0	\$0.00
T	Remove Existing 72" Diameter Manhole and Disposal	Each	1	\$ 1,124.00	\$ 1,124.00	1	\$1,124.00	100%	0	\$0.00
U	72" Diameter RC Precast Manhole Includes Grate Casting, Complete	Each	1	\$ 14,877.00	\$ 14,877.00	1	\$14,877.00	100%	0	\$0.00
V	Connect to Existing Manhole	Each	2	\$ 1,771.00	\$ 3,542.00	2	\$3,542.00	100%	0	\$0.00
W	Furnish and Install Kraken KF-10-16-72 Membrane Filtration System with Pretreatment, Precast Concrete Structures including Access Covers or an Approved Equivalent System, Complete	Each	2	\$ 191,383.00	\$ 382,766.00	2	\$382,766.00	100%	0	\$0.00
X	16" Stainless Steel Round Mounted Surface Slide Gate with Extension Rod, Adjustable Valve Box and Cover	Each	1	\$ 10,877.00	\$ 10,877.00	1	\$10,877.00	100%	0	\$0.00
Y	Excavate, Grade, Shape, Add Rain Garden Planting Soil, and Mulch	L.S.	1	\$ 2,440.00	\$ 2,440.00	1	\$2,440.00	100%	0	\$0.00
Z	Rain Garden Under Drain System	L.S.	1	\$ 4,706.00	\$ 4,706.00	1	\$4,706.00	100%	0	\$0.00
AA	Curb Cut Splash Block Assembly	L.S.	1	\$ 5,212.00	\$ 5,212.00	1	\$5,212.00	100%	0	\$0.00
BB	Grade Rain Garden Overflow Area (P)	S.Y.	706	\$ 3.60	\$ 2,541.60	706	\$2,541.60	100%	0	\$0.00
CC	Soil Amendment "A" Rain Garden Overflow Area (P)	S.F.	6,355	\$ 0.30	\$ 1,906.50	6355	\$1,906.50	100%	0	\$0.00
DD	Compost	C.Y.	118	\$ 36.00	\$ 4,248.00	118	\$4,248.00	100%	0	\$0.00
EE	Soil Amendment "B" Run-Off Reduction Area (P)	S.F.	7,650	\$ 0.25	\$ 1,912.50	7650	\$1,912.50	100%	0	\$0.00
FF	Landscape Edger	L.F.	670	\$ 11.50	\$ 7,705.00	670	\$7,705.00	100%	0	\$0.00
GG	Erosion Control Blanket (Category 3N2S)	S.Y.	1,556	\$ 2.80	\$ 4,356.80	1556	\$4,356.80	100%	0	\$0.00
HH	Rain Garden Plantings (Gallon)	Each	250	\$ 10.75	\$ 2,687.50	250	\$2,687.50	100%	0	\$0.00
II	Rain Garden Plantings (4" Cont.)	Each	10	\$ 21.75	\$ 217.50	10	\$217.50	100%	0	\$0.00
JJ	Bee Lawn Seed Mix (P)	S.F.	6,355	\$ 0.20	\$ 1,271.00	6355	\$1,271.00	100%	0	\$0.00
KK	Native Planting Seed Mix (P)	S.F.	7,650	\$ 0.20	\$ 1,530.00	7650	\$1,530.00	100%	0	\$0.00
LL	Native Plantings (Plugs)	Each	855	\$ 3.50	\$ 2,992.50	855	\$2,992.50	100%	0	\$0.00
MM	Year 1 Plant and Seed Establishment and Maintenance	L.S.	1	\$ 4,480.00	\$ 4,480.00	0	\$0.00	0%	0	\$0.00
MM	Year 2 Plant and Seed Establishment and Maintenance	L.S.	1	\$ 5,000.00	\$ 5,000.00	0	\$0.00	0%	0	\$0.00
MM	Year 3 Plant and Seed Establishment and Maintenance	L.S.	1	\$ 6,315.00	\$ 6,315.00	0	\$0.00	0%	0	\$0.00
NN	PVC for Monitoring (Change Order #1)	L.S.	1	\$ 1,445.93	\$ 1,445.93	1	\$1,445.93	100%	0	\$0.00
OO	Additional Vegetation for Screening (Change Order #2) ¹	L.S.	1	\$ 574.00	\$ 574.00	0.86	\$492.00	86%	0.86	\$492.00
Total Base Bid:						\$ 595,404.23				

1 - Change Order #2, authorized by Administrator Jeffery on 10/31/2022, is the furnishing and installation of seven (7) shrubs, #2 container size, adjacent to the water quality monitoring cabinet.

(1) Total Completed Through This Period	(2) Total Completed This Period
\$584,906.56	\$492.00

Change Order

No. 2

Date of Issuance: 10/27/22

Effective Date: 10/6/22

Project: Rice Marsh Lake Water Quality Improvement Project	Owner: RPBCWD	Owner's Contract No.:
Contract: Rice Marsh Lake Water Quality Improvement Project		Date of Contract: August 23, 2021
Contractor: Meyer Contracting		Engineer's Project No.:23/27-0053.14-028C

The Contract Documents are modified as follows upon execution of this Change Order:

Item #CO2-1

Description: Furnish and installing seven (7) shrubs, #2 container size, adjacent to water quality monitoring cabinet.

Reason for Change: Additional vegetation to screen the RPBCWD monitoring cabinet from park users. The CONTRACTOR shall provide all equipment, materials, and labor for work related to the shrub screening as shown on the drawings in Attachment A.

Contract Document Change: The changes here do not change construction documents, as the work is being done within the Vegetation Establishment period.

Change in Contract Price: The Contract Price will be increased by a lump sum price of \$574.00.

Change in Contract Time: Change Order Item #CO2-1 does not result in a change in Contract Time.

Attachments

Attachment 1 – Markup of Construction Documents depicting monitoring cabinet and shrub locations

CHANGE IN CONTRACT PRICE:

Original Contract Price:

\$ 593,384.30Increase from previously approved Change Orders No. 1 to No. 1:\$ 1,445.93

Contract Price prior to this Change Order:

\$ 594,830.23

Increase of this Change Order:

\$ 574.00

Contract Price incorporating this Change Order:

\$ 595,404.23

CHANGE IN CONTRACT TIMES:

Original Contract Times: Working days Calendar daysSubstantial completion (days or date): 6/1/2022Ready for final payment (days or date): 6/1/2025[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 0:Substantial completion (days): N/AReady for final payment (days): N/A

Contract Times prior to this Change Order:

Substantial completion (days or date): 6/1/2022Ready for final payment (days or date): 6/1/2025

Increase of this Change Order:

Substantial completion (days or date): N/AReady for final payment (days or date): N/A

Contract Times with all approved Change Orders:

Substantial completion (days or date): 6/1/2022Ready for final payment (days or date): 6/1/2025

RECOMMENDED:By: Mary D. Bean

Landscape Architect (Authorized Signature)

Date: 10/27/2022

ACCEPTED:By: [Signature]

Owner (Authorized Signature)

Date: 10/31/2022

ACCEPTED:By: [Signature]

Contractor (Authorized Signature)

Date: 10/28/22